

Electrical Commissioning Protocol

Machine / Plant		Examiner / qualified person	
Machine Name	Laser Welder Trumpf	Name	Matheus Hagemann
Facility	502 North	Date (dd/mm/yy)	05/05/2021
ID Number	S2321M0136	Signature	
Type	TruLaser Cell 3000		

Reason for the examination			
<input checked="" type="checkbox"/> Initial Examination (Commissioning)	<input type="checkbox"/> Inspection / Check	<input type="checkbox"/>	

Multimeter / Tools		
Tester: Fluke	Series-No.:325	Calibrated to:
Tester:	Series-No.:	Calibrated to:

Technical advice: The machine attend the good electrical practices / Standards. Machine is ready to be used.

Below the free translation from Trumpf Commissioning Protocol:

Tätigkeitsbericht (Activity report): 16.04.2021

“ - Relocation to a new location, assembly of the components and commissioning of the system.

- System function OK
- Safety devices tested and ok
- The system runs without errors and can be used to its full extent”

Inspection Label (expiration date): 05/2024



Equipment:



Visual inspection	OK	NOK	N/A	Comments
Documentation available (CE declaration, Manual, etc..)	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Photo 1, CE declaration.
Equipment marked with a CE mark	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Operating instructions available (how to operate the machine?)	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
There is a warning sign for circuits that are not switched off by the power disconnecter.	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Yes, in German. Advisable to provide in English as well. Photos 2
Equipment / machine free of recognizable external defects or damages	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Equipment and cables suitable for the influences of the environment (external, internal, corrosive)	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
There are safety Identification / Labels in the equipment (electrical, mechanical, hot surface)	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Hazards identified at the spot and at the SOP of the machine. Photos 3
Power Supply input terminals marked with a flash arrow sign	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Photos 2
PE connection points marked with the grounding symbol	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
PE conductor fixed against self-loosening	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Each PE point are installed until the main Busbar / Distribution (No serial jumps / looping)	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	The full structure is grounded.
No connection between PE and N. They are not in the same circuit.	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	No neutral
The low resistance measurement of the grounding protection is less than 0.5 ohm. (measurement between PE feed source and Main PE point in the machine)	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	0.3 Ohms main distribution. Photo 4
Grounding points: Housing, base, structure, fence, Panel plate/structure/doors, each cabinet/panel	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Tested housing points; front, both sides, panel, doors, etc..
Inside panel: Connections, distribution, separation points, wires and cables in order	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Spare wires placed in terminals/connections or with the ends isolated	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Most cables are on fieldbus / IO-Link box.
Sufficient connection space, and component rail space (Control cabinet >15%)	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	Not applicable for serial machine, but there is additional space.
Cable colors, controls, and special circuits according to technical documentation	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	OKm, but Interpretation of the "Hauptschalter Variante IEC" (Variants) must be taken in consideration.
Labeling and installation on cables, terminals, wires according to technical documentation	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	There is no identification at the wires on the electrical panel.

There are protection / insulating of all live parts	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Visual inspection	OK	NOK	N/A	Comments
Outside panel (in field): Cable ducts, distribution, cable gland, tidiness "tie cable", laying of cables in order	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Physical protection above the cables laid on the ground.
Outside panel (in filed): only double isolation (PU) in field. No simple isolation wires. (Only grounding is allowed)	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Panel:, cable entry, cable gland, electrical ducts or any panel cabling distribution do not reduce the degree of isolation	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Electrical installations marked with the flash symbol (each cabinet)	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Photo 5
Overcurrent and fault protection devices (RCD) in order	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	No external outlet
Motor circuit breaker properly wired	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Function of the safety devices in order	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	The supplier ran the protocols for commissioning and tests according to ISO 60204-1 (see Appendix: Trumpf Commissioning Protocol)
The safety devices meet the safety requirements (PL ¹)	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	Not informed the PL of the machine.
Emergency available at each control station	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Emergency with red handle on yellow underlay	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Photo 6
Is there a resource to Lockout/Tagout the machine (e.g. Rotatory Disconnect Switch)	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Photo 7
Is it possible to open the electrical panel only with a dedicated key.	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Photo 8
The equipment contains a manufacturer plate with the main information of the machine: - Power supply voltage (AC voltage). - Power supply (KVA). - Control voltage (24 VDC, if applicable) - Serial number. (Code) - Company information (Address, phone, email, etc.)	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Photo 9
Lilium to provide, Is there a: - Risk Assessment (RA) & Standard Operating Procedure (SOP).	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	On Quentic and in the machine folder.

		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
--	--	--------------------------	--------------------------	--------------------------	--

Photo 1



EU Declaration of Conformity

in accordance with
 EC Machinery Directive 2006/42/EC
 Directive relating to electromagnetic compatibility 2014/30/EU
 EU-RoHS-Direktive 2011/65/EU

We hereby declare that the following machine complies with all the relevant requirements of the EU directives listed above.

Machine type:	TruMark Station 3000
Machine designation:	Laser machine
Equipment No.	L0130E0001 - L0130E9999, L0131E0001 - L0131E9999, L0132E0001 - L0132E9999, L0133E0001 - L0133E9999, L1111E0001 - L1111E9999, L1150E0001 - L1150E9999, L2150E0001 - L2150E9999, SOC22E0001 - SOC22E9999
Applied harmonized standards, in particular:	EN 60825-1:2014, EN 60204-1:2006/A1:2009, EN ISO 11553-1:2008, EN 61000-6-2:2005, EN 61000-6-4:2007/A1:2011, EN ISO 13849-1:2015
Party authorized to compile the technical file:	Andreas Conzelmann

This declaration shall lose its validity if any changes are made to the machine without our authorization.

Town / Date / Signature Grösch, 07.01.2020 

Andreas Conzelmann
 President


TRUMPF Schweiz AG
 TRUMPF Strasse 8
 CH-7214 Grösch

Phone + 41 (0) 58 257 61 61
 Fax + 41 (0) 58 257 66 10

lasermarking@ch.trumpf.com TCH711sk
 www.trumpf.com V 2016 - 04

en

Photos 2



Photos 3






Lilium GmbH		Standard Operating Procedure SOP - Trumpf TruCell 3000 laser welder			
Number:	0074	Status:	Apr 27, 2021		
In charge:	Côté, Pierre-Luc	Edited by:	Klanert, Matheus		
Scope					
<ul style="list-style-type: none"> • Industrial Machinery • Laser welding • TechLab - Operation of Trumpf TruCell 3000 laser welder 					
Risks to Human Health and the Environment					
<ul style="list-style-type: none"> • Laser beam machine - radiation • Pressurized argon cylinder, risk of explosion if overheated. • Watch for floor-level step on the back of the machine. • Surfaces are hot after welding is complete. • Hazardous fumes/gases/dust 					
Safeguards and Rules of Conduct					
 Organisational <ul style="list-style-type: none"> • Only trained persons are allowed to operate the machine 					
Technical <ul style="list-style-type: none"> • Extract all gases/dust at the source • Machine will only operate when all doors of the working area are closed 					
Personal <ul style="list-style-type: none"> • Always wear safety shoes when loading, unloading and operating the machine • Wear protective gloves that protect against cuts when handling metal sheets, sharp edges, etc • Never touch the welding region before it is completely cool 					
Behavior in Case of Disorders					

Photo 4



Photos 5



Photos 6



Photos 7




Photos 8



Photos 9


TRUMPF TruLaser Cell 3000



Laserbearbeitungsmaschine

Typ	L34
Maschinen-Nr.	S2321M0136
Baujahr	08-2015
Laserleistung	2000 W
Maschinengewicht	6000 kg
Netz	400 V 3~/ 50 Hz
Anschlussleistung	7,3 kVA
Steuerspannung	24 V=
Erforderliche Absicherung	3x 25 A

TRUMPF Laser- und Systemtechnik GmbH
71254 Ditzingen, Germany
Johann-Maus-Str. 2



Appendix: Trumpf Commissioning Protocol

TRUMPF 	Tätigkeitsbericht				TRUMPF Laser- und Systemtechnik GmbH Johann-Maus-Str. 2 71254 Ditzingen Telefon (07156) 303-36444/30844 Telefax (07156) 303-31291	
Werk: TLD	Gruppe: NSC	Techniker: ROETZER		Einsatz-Nr.: 3867033	Fall-Nr.: 6558333	Seite: 1/2

Maschine	Nummer S2321M0136	Typ TruLaser Cell 3000 (L34)			
Kunde	Firma Lilium eAircraft GmbH			Kundennummer: 264107	
	Straße: Claude-Dornier-Str. 1	PLZ: 82234	Ort: Wessling	Land: DE	
Auftragsdaten	Kunden-Nr.:	SAP Service-Nr.:	SAP Konsl-Nr.:	SAP Ersatzteil-Nr.:	
Kontakt	Gesprächspartner: Armin Ader			Telefon:	
Reisekosten	Reisebeleg ():	Übernachtungen:	à ():	Verpflegung	
Betriebsstunden	PKW Anreise ():	Rückreise ():	Resonator / HD-Pumpe 1:		Strahl ein / HD-Pumpe 2:
	Datum: 15.04.2021	NC: 2528	80		58
Sicherheitsmängel					
Anmerkung Kunde					

Zeiten

Datum	Anfang Reisezeit	Arbeitszeit		Ende Reisezeit	Dauer	Pausen	Einsatz-Nr.	passive Reisezeit
		von	bis					
13.04.2021	17:15			18:15	01:00	00:00	3867033	
14.04.2021	07:00	09:00	17:00	17:15	09:30	00:45	3867033	
15.04.2021	07:15	07:30	17:45	18:00	10:00	00:45	3867033	
16.04.2021	07:30	07:45	08:00		00:30	00:00	3867033	
16.04.2021		11:15	14:00		02:15	00:30	3867033	

Tätigkeiten für die Inbetriebnahme

IB-Code	Dauer	Text
6300-1	10:00	Aufstellung
6500-1	08:45	Inbetriebnahme

Sonstige Tätigkeiten

Pos	Schadensbild	Objektgruppe	Objektteil	Einsatzcode	Produktfehler		i.O. J/N	Stunden
1	Problem Fertigstellung Umzug und Inbetriebnahme				Ursache ---		Ja	00:30
	Behebung Umzug auf neuen Standplatz, Aufbau der Komponenten und Inbetriebnahme der Anlage. Funktion Anlage i.O. Leistungsmessung 2005W nach PFO Fleckbild i.O. Sicherheitseinrichtungen getestet und i.O. Anlage läuft fehlerfrei und kann in vollem Umfang verwendet werden							

		Tätigkeitsbericht			TRUMPF Laser- und Systemtechnik GmbH Johann-Maus-Str. 2 71254 Ditzingen Telefon: (07156) 303-36444/30844 Telefax: (07156) 303-31291	
Werk: TLD	Gruppe: NSC	Techniker: ROETZER	Einsatz-Nr.: 4036516	Fall-Nr.: 6356915	Seite: 1/1	



Maschine	Nummer S2321M0136		Typ TruLaser Cell 3000 (L34)			
Kunde	Firma Lilium eAircraft GmbH			Kundennummer: 264107		
	Straße: Claude-Dornier-Str. 1	PLZ: 82234	Ort: Wessling	Land: DE		
Auftragsdaten	Kunden-Nr.:	SAP Service-Nr.:	SAP Konsl-Nr.:	SAP Ersatzteil-Nr.:		
Kontakt	Gesprächspartner: Armin Ader		Telefon:			
Reisekosten	Reisebeleg ():	Übernachtungen: 0	A ():		Verpflegung	
	PKW Anreise (km): 0	Rückreise (km): 0				
Betriebsstunden	Datum: 16.04.2021	NC: 2529	Resonator / HD-Pumpe 1: 81	Strahl ein / HD-Pumpe 2: 59		
Sicherheitsmängel						
Anmerkung Kunde						

Zeiten

Datum	Anfang Reisezeit	Arbeitszeit		Ende Reisezeit	Dauer	Pausen	Einsatz-Nr.	passive Reisezeit
		von	bis					
16.04.2021		08:00	11:15		03:00	00:15	4036516	

Tätigkeiten

Pos	Schadensbild	Objektgruppe	Objektteil	Einsatzcode	Produktfehler	i.O. J/N	Stunden
1	Problem Restarbeiten nach IB im letzten November offen				Ursache ---	Ja	03:00
	Behobung Folgende Restarbeiten durchgeführt.						
	<ul style="list-style-type: none"> - PanelPC am Bedienpult ausgetauscht und eingerichtet damit beim Start TruControl angezeigt wird - Schlauch für Schutzgas Vorrichtung (Formiergas) von Ventil bis in Arbeitsraum verlegt (Mediendurchführung unten links) - Kabeldurchführung Netzanschluss i.O. - Dritte, kurze Basisbrücke montiert - Halterung VisionLine PFO angebracht und PanelPC montiert 						

16.04.2021		
Datum	Unterschrift des Technikers	Unterschrift des Kunden
	Name Kunde	KLAWERT

Abnahmeprotokoll für die Serieninbetriebnahme

Acceptance Log for Serial Start-up

Sicherheitstechnische Abnahme
Safety Inspection

Gültig für Serienstand <i>Valid for serial version</i>	V 06.01
---	---------

Bezeichnung <i>Name</i>	L34
Maschinentyp <i>Machine type</i>	TruLaser Cell 3000
Equipmentnummer <i>Serial number</i>	S2321M0136
Endkunde <i>End customer</i>	

TRUMPF Schutzleiterprüfung nach EN60204-1 TruLaserCell 3000(L34)
Seite 1 / 9
TLD535Ha
2017-03-20
93923-7-110

TruLaser Cell 3000 (L34)

Schutzleiterprüfung nach EN60204-1

Variante 1 Maschinen ohne Rotationswechsler

Bezeichnung	
Maschinentyp	TruLaser Cell 3000 (L34)
Fabriknummer	S2321M0136
Endkunde	

Anderungsstand	Neu	a	b	c	d	e	f
Freigabe durch:	TLD535Ha						
am:	12.06.2017						